









D	WBS	<div><div></div><div>1</div></div>	Task Name	Duration	Start	Finish	Predecessors	Successors	% Complete	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027
0	0		788-151 Starratt T2 20251204	809 days	Mon 10/2/23	Tue 12/22/26			20%																				
1	1		1 INITIATION PHASE	578 days	Mon 10/2/23	Fri 1/23/26			97%																				
2	1.1	✓	Project Hand-off	0 days	Mon 10/2/23	Mon 10/2/23		3FS+67 days	100%																				
3	1.2	✓	Create Engineer Team	15 days	Tue 1/9/24	Tue 1/30/24	2FS+67 days	4	100%																				
4	1.3	✓	Review/Modify Project Scope	10 days	Wed 1/31/24	Tue 2/13/24	3	5	100%																				
5	1.4	✓	Project Initiation Complete	0 days	Tue 2/13/24	Tue 2/13/24	4	7	100%																				
6	2		2 DESIGN PHASE	486 days	Wed 2/14/24	Fri 1/23/26			97%																				
7	2.1	✓	10% Design SDD)	30 days	Wed 2/14/24	Wed 3/27/24	5	8,9	100%																				
8	2.2	✓	10% Design (SDD) Complete	0 days	Wed 3/27/24	Wed 3/27/24	7		100%																				
9	2.3	✓	30% Design (CDD)	100 days	Thu 3/28/24	Fri 8/16/24	7	10	100%																				
10	2.4	✓	30% Review & Estimate	10 days	Mon 8/19/24	Fri 8/30/24	9	11	100%																				
11	2.5	✓	30% Design (CDD) Complete	0 days	Fri 8/30/24	Fri 8/30/24	10	12	100%																				
12	2.6	✓	100% Design (FDD)	30 days	Mon 5/19/25	Mon 6/30/25	11	13	100%																				
13	2.7	<div><div></div><div>100%</div></div>	100% Review & Estimate	23 days	Thu 12/18/25	Fri 1/23/26	12	14	75%																				
14	2.8	<div><div></div><div>100%</div></div>	100% Design (FDD) Complete	0 days	Fri 1/23/26	Fri 1/23/26	13	16	0%																				
15	2		3 PROCUREMENT PHASE	50 days	Mon 2/2/26	Mon 4/13/26			0%																				
16	2.1	<div><div></div><div>100%</div></div>	Construction Contract Bid and Award	50 days	Mon 2/2/26	Mon 4/13/26	14	17	0%																				
17	2.2	<div><div></div><div>100%</div></div>	Construction Contract Bid Complete	0 days	Mon 4/13/26	Mon 4/13/26	16	19	0%																				
18	3		4 CONSTRUCTION PHASE	136 days	Mon 4/13/26	Thu 10/22/26			0%																				
19	3.1	<div><div></div><div>100%</div></div>	Construction Started	0 days	Mon 4/13/26	Mon 4/13/26	17	20	0%																				
20	3.2	<div><div></div><div>100%</div></div>	Site Work	30 days	Tue 4/14/26	Tue 5/26/26	19	21,43SS+2 wks,25	0%																				
21	3.3	<div><div></div><div>100%</div></div>	Foundation Work	28 days	Wed 5/27/26	Fri 7/3/26	20	22,25	0%																				
22	3.4	<div><div></div><div>100%</div></div>	Electrical Work	50 days	Mon 7/6/26	Mon 9/14/26	21	23,24,25	0%																				
23	3.5	<div><div></div><div>100%</div></div>	Sub O&M	28 days	Tue 9/15/26	Thu 10/22/26	22	27	0%																				
24	4.6		Wiring, Testing, Commissioning	28 days	Tue 9/15/26	Thu 10/22/26	22	27	0%																				
25	4.7		Construction Substantially Complete	0 days	Mon 9/14/26	Mon 9/14/26	22,21,20	26	0%																				
26	4.8	<div><div></div><div>100%</div></div>	Punchlist and Walkdowns	1 day	Tue 9/15/26	Tue 9/15/26	25	27,36	0%																				
27	4.9		In-Service-Date	0 days	Thu 10/22/26	Thu 10/22/26	26,23,24	29	0%																				
28	5		5 CLOSEOUT PHASE	40 days	Fri 10/23/26	Tue 12/22/26			0%																				
29	5.1	<div><div></div><div>100%</div></div>	Closeout Tasks	40 days	Fri 10/23/26	Tue 12/22/26	27	30	0%																				
30	5.2	<div><div></div><div>100%</div></div>	Project Complete	0 days	Tue 12/22/26	Tue 12/22/26	29		0%																				
31	6		6 OTHER PHASES	743 days	Mon 10/2/23	Wed 9/16/26			0%																				
32	6.1		Power Transformer T2	348 days	Wed 4/30/25	Wed 9/16/26			0%																				
33	6.1.1	<div><div></div><div>100%</div></div>	Design Approval 10%	1 day	Wed 4/30/25	Wed 4/30/25			0%																				
34	6.1.2		Release to Manuufacture 20%	1 day	Wed 1/7/26	Wed 1/7/26			0%																				
35	6.1.3	<div><div></div><div>100%</div></div>	Shipment 60%	1 day	Mon 2/23/26	Mon 2/23/26			0%																				

ID	WBS		Task Name	Duration	Start	Finish	Predecessors	Successors	% Complete	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027
36	6.1.5		Final Acceptance 10%	1 day	Wed 9/16/26	Wed 9/16/26	26		0%																				
37	6.2		Substation Packager	348 days	Mon 6/17/24	Tue 11/4/25			0%																				
38	6.2.1		Subpackager Order Acknowledged	150 days	Mon 6/17/24	Thu 1/23/25			0%																				
39	6.2.2		Subpackager Calcs and Dwgs Submitted	0 wks	Fri 7/5/24	Fri 7/5/24			0%																				
40	6.2.3		Subpackager Anchor Bolts Delivered	0 days	Tue 11/4/25	Tue 11/4/25	41		0%																				
41	6.2.4		Subpackager Materials Delivered	0 days	Tue 11/4/25	Tue 11/4/25		40	0%																				
42	6.3		Miscellaneous	644 days	Mon 10/2/23	Tue 4/28/26			0%																				
46	5.3.4		Breaker Deliver Date	1 day	Wed 4/1/26	Wed 4/1/26			0%																				
43	6.3.1		Misc materials	1 day	Tue 4/28/26	Tue 4/28/26	20SS+2 wks		0%																				
44	6.3.2		T2 Procurement PM	8.88 days	Mon 10/2/23	Thu 10/12/23			0%																				
45	6.3.3		Breaker Equipment	426 days	Wed 5/1/24	Wed 1/14/26			0%																				