



DINSMORE / FOREST TRAILS 26kV METERING ADDITION

Manager: Darrell Hamilton
Project Manager: Ian Rivera-Rosario

#	Activity ID	Activity Name	Original Duration	Start	Finish	2026			
							Q2	Q3	Q4
1	055-189 Forest Trails		67	21-Apr-26	23-Jul-26	055-189 Forest Trails			
2	CONSTRUCTION PHASE		67	21-Apr-26	23-Jul-26	CONSTRUCTION PHASE			
3	CON-SUB-0010	Substation Contruction Substantial Completion	0		16-Jun-26	Substation Contruction Substantial Completion			
4	Substation Construction		67	21-Apr-26	23-Jul-26	Substation Construction			
5	CON-SUB-1000	Construction Start (Pre-Con Meeting)	1	21-Apr-26	21-Apr-26	Construction Start (Pre-Con Meeting)			
6	CON-SUB-1010	Substation Contractor Mobilization	5	22-Apr-26	28-Apr-26	Substation Contractor Mobilization			
7	CON-SUB-1020	Foundations	25	22-Apr-26	27-May-26	Foundations			
8	CON-SUB-1030	Metering structure Installation	2	28-May-26	29-May-26	Metering structure Installation			
9	CON-SUB-1040	Metering CT / PT Installation	2	01-Jun-26	02-Jun-26	Metering CT / PT Installation			
10	CON-SUB-1050	Conduits	5	28-May-26	03-Jun-26	Conduits			
11	CON-SUB-1060	Pull AC & DC Cables	5	04-Jun-26	10-Jun-26	Pull AC & DC Cables			
12	CON-SUB-1070	Panel Installation	10	28-May-26	10-Jun-26	Panel Installation			
13	CON-SUB-1080	Metering Installation	2	11-Jun-26	12-Jun-26	Metering Installation			
14	CON-SUB-1090	Terminate Cables	4	11-Jun-26	16-Jun-26	Terminate Cables			
15	CON-SUB-1100	Punchlist and Walkdowns	5	17-Jun-26	23-Jun-26	Punchlist and Walkdowns			
16	Outages 955		66	22-Apr-26	23-Jul-26	Outages 955			
17	CON-OUT-1010	Outage 1	66	22-Apr-26	23-Jul-26	Outage 1			

Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

WBS