| Project Name | Project Number | Developer | | Project Type | Job Status | Release to Construction |
|------------------------------------|----------------|------------------------|----------|--------------|--------------------------------------|----------------------------|
| Seaton Creek Reserve Phase 1 | URD 2856 | Lennar Homes | 59 | Underground | Released to construction | 12/22/2023 |
| Longleaf 6A | URD 2834 | Lennar Homes | 30 | Underground | Energized | 12/22/2023 |
| East Peyton Pkwy Phase 3 | UCD 373 | GATE | 500 ft | Underground | Released to construction | 12/22/2023 |
| East Peyton Phase 2 | UCD 366 | GATE | 6,170 ft | Underground | Released to construction | 12/22/2023 |
| Powers Bay Business Center Phase 2 | UCD 378 | FRAPAG | 1,200 ft | Underground | Energized | 1/19/2024 |
| Pecan Park Phase 3 | URD 2851 | Century Communities | 140 | Underground | Released to construction | 1/26/2024 |
| Philips Highway Apts | UAD 977 | Aventon Co | 360 | Underground | Released to construction | 2/2/2024 |
| Walkers Ridge Phase 2 | URD 2860 | Corner Lot | 29 | Underground | Released to construction | 2/2/2024 |
| Oak Creek Preserve | URD 2877 | Century Communities | 41 | Underground | Released to construction | 2/9/2024 |
| San Jose Homestead Apts | UAD 1027 | Rangewater Development | 280 | Underground | Released to construction | 2/9/2024 |
| Fountains East Apts | UAD 1006 | Madison Capital Grp | 276 | Underground | Scheduled to release to construction | 2/16/2024 |
| Durbin Park West MF | UAD 1016 | DR Horton | 280 | Underground | Scheduled to release to construction | 2/16/2024 |
| Sunny Pines RV Park | UCD 380 | Sunny Oaks Community | 1,500 ft | Underground | Scheduled to release to construction | 2/23/2024 |