

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction
SEQ Residential Phase 1B Partial 2	URD 2819	ICI Homes	75	Underground	Released to construction	7/28/2023
Tidewater Unit 4	URD 2815	ICI Homes	131	Underground	Energized	7/28/2023
Oxford Estates North	URD 2812	H. Smith Inc	31	Underground	Released to construction	8/4/2023
Flagler Center Citicorp Apts	UAD 981	DD FGL 32.4 LLC	357	Underground	Released to construction	8/18/2023
Copper Ridge Phase 2 Partial 1	URD 2842	KB Home	35	Underground	Released to construction	8/25/2023
Parcel 10 Apts at Seven Pines Partial 1	UAD 997	Spectrum Co	145	Underground	Released to construction	8/25/2023
Pinnacle Apartments Partial 1	UAD 988	Fort Family Inv	164	Underground	Released to construction	8/25/2023
Pecan Ridge	URD 2837	Matovina & Co	16	Underground	Released to construction	9/8/2023
Avalon Place TH	UAD 1011	Jobalia Development	106	Underground	Released to construction	9/8/2023
Saddle Oaks Phase 1 Partial 1	URD 2839	Lennar Homes	39	Underground	Released to construction	9/8/2023
Hyatt Road Multifamily Partial 2	UAD 993	Chance Partners	147	Underground	Released to construction	9/15/2023
Southgate Multifamily	UAD 987	Chance Partners	295	Underground	Released to construction	9/15/2023
Hardwick Farms Single Family Partial 1	URD 2841	Lennar Homes	60	Underground	Released to construction	9/15/2023
Villages of Westport Phase 4 Partial 2	URD 2805	LGI Homes	57	Underground	Scheduled to release to construction	9/22/2023
Ashers Landing Partial 2	URD 2818	Richmond American Homes	84	Underground	Scheduled to release to construction	9/22/2023
Stonecrest Partial 2	URD 2835	KB Home	86	Underground	Scheduled to release to construction	9/29/2023
Pecan Park Phase 2	URD 2848	Century Communities	59	Underground	Scheduled to release to construction	9/29/2023
Fountains East Apts	UAD 1006	Madison Capital Grp	276	Underground	Scheduled to release to construction	9/29/2023
East Peyton Phase 2	UCD 366	GATE	6,170 ft	Underground	Scheduled to release to construction	9/29/2023
Crossroads at Town Center	UAD 1014	Lennar Homes	141	Underground	Scheduled to release to construction	9/29/2023
Parcel 10 Apts at Seven Pines Partial 2	UAD 997	Spectrum Co	155	Underground	Scheduled to release to construction	10/6/2023
Copper Ridge Phase 2 Partial 2	URD 2842	KB Home	63	Underground	Scheduled to release to construction	10/6/2023
Buckfield Circle	UCD 375	Skinner Realty	1,400 ft	Underground	Scheduled to release to construction	10/6/2023
Stillwater Phase 2	URD 2849	Lennar Homes	177	Underground	Scheduled to release to construction	10/13/2023
Heron Bay Road Extension	UCD 369	Jacksonville VA	1,575 ft	Underground	Scheduled to release to construction	10/13/2023
Mill Creek Forest Phase 5	URD 2826	Toll Brothers	76	Underground	Scheduled to release to construction	10/13/2023
Saddle Oaks Phase 1 Partial 2	URD 2839	Lennar Homes	103	Underground	Scheduled to release to construction	10/20/2023
Hardwick Farms Single Family Partial 2	URD 2841	Lennar Homes	70	Underground	Scheduled to release to construction	10/27/2023
Accel Jacksonville	UAD 1004	Hillpointe	264	Underground	Scheduled to release to construction	10/27/2023