

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction	Delta	# Of Insufficient Items	Comments
Sandler Lakes Phase 2 Partial 1	URD 2767	KB Home	31	Underground	Energized	10/28/2022	126	2	Energized 12/7/22. Completes full project.
Longleaf Phase 3A	URD 2786	Lennar Homes	53	Underground	Energized	11/4/2022	98	1	Energized 12/13/22
Selva Preserve II	URD 2788	Ossi Development	5	Underground	Energized	11/4/2022	98	1	Energized 12/12/22
Westland Infrastructure	UCD 370	Davis Family/Westland Timber	2,650 ft	Underground	Released to construction	11/11/2022	140	6	OH to UG riser in coordination.
Mill Creek Forest Phase 2 & 3 Partial 2	URD 2783	Tollbrothers	68	Underground	Energized	11/18/2022	42	0	Energized 12/13/22. Completes full project.
SEQ Residential Phase 1A Partial 3	URD 2756	ICI Homes/David Weekly Homes	38	Underground	Released to construction	11/25/2022	280	0	Completes full project.
Liberty Square Townhomes Phase 2	UAD 978	Matovina & Co	128	Underground	Released to construction	12/2/2022	91	0	Completes full project.
Equinox East TH Partial 1	UAD 951	Forestar/DR Horton	96	Underground	Released to construction	12/2/2022	126	0	Partial 1, completes 1 of 2 loops.
Arbors Phase 1A	URD 2793	Forestar/DR Horton	80	Underground	Released to construction	12/2/2022	70	0	Completes full project.
San Pablo I MF Partial 1	UAD 984	San Pablo I MF LLC	180	Underground	Released to construction	12/9/2022	35	0	3-phase; Partial 1 inspection.
Towns at Avenues Walk Partial 2	UAD 961	Dreamfinders	110	Underground	Released to construction	12/9/2022	175	1	Moved up per 100 kVA delivery estimate.
Collins Preserve MF Partial 1	UAD 972	Republic Properties	60	Underground	Released to construction	12/9/2022	42	2	Moved up as Partial; 100 & 167 kVA constraint.
Edison East Phase 2	URD 2790	Toll Brothers	44	Underground	Released to construction	12/9/2022	133	4	Moved up. Completes full project.
Grand Cypress Partial 3	UAD 955	Gatlin Dev	250	Underground	Released to construction	12/16/2022	91	0	Completes full project.
Olea Beach Haven Apts	UAD 970	Rangewater Development	175	Underground	Released to construction	12/16/2022	28	2	Completes full project, 3-Phase
Newton TH Phase 2	UAD 963	Toll Brothers	67	Underground	Released to construction	12/16/2022	231	0	Completes full project.
Olde Mandarin Estates Phase 2	URD 2807	Mattamy Homes	29	Underground	Released to construction	12/16/2022	175	0	Completes full project.
Brookside Preserve Phase 2	URD 2795	KB Home	52	Underground	Scheduled to release to construction	12/23/2022	49	0	Moved up & completes full project.
East San Marco TH	UAD 959	Toll Brothers	27	Underground	Scheduled to release to construction	12/23/2022	21	0	Moved up. x2 TF
Pacific Gardens Partial 3	URD 2779	Corner Lot	78	Underground	Scheduled to release to construction	12/30/2022	217	0	Moved up. Completes full project.
Equinox East TH Partial 2	UAD 951	Forestar/DR Horton	124	Underground	Scheduled to release to construction	1/6/2023	155	0	Moved up. 100 kVA constraint; 2nd loop x12.
Summerglen Partial 3	URD 2751	Garden St Communities	28	Underground	Scheduled to release to construction	1/13/2023	287	0	Moved out. Conduit damage & re-inspection.
Stillwood Pines Blvd Phase 1A & 1B	UCD 355	Skinner Realty	4,200 ft	Underground	Scheduled to release to construction	1/13/2023	140	0	Moved out. Contractor delays with SL bases.
Summerglen Partial 4	URD 2751	Garden St Communities	104	Underground	Scheduled to release to construction	1/13/2023	294	0	Conduit damage & re-inspection.
Collins Preserve MF Partial 2	UAD 972	Republic Properties	270	Underground	Scheduled to release to construction	1/20/2023	91	1	100 & 167 kVA constraint.
Everlake Phase 2	URD 2785	DRO Investments	136	Underground	Scheduled to release to construction	1/27/2023	154	0	Proposed partial with added conduit.
Copper Ridge Phase 1A	URD 2789	KB Home	68	Underground	Scheduled to release to construction	2/3/2023	161	1	As-built received.
Copper Ridge Phase 1B	URD 2802	KB Home	47	Underground	Scheduled to release to construction	2/3/2023	119	1	As-built received.
Westlake Estates	UAD 971	DR Horton	130	Underground	Scheduled to release to construction	2/3/2023	161	0	Received Developer input (# buildings)
Gentle Woods Villas	UAD 973	Southern Impression	108	Underground	Scheduled to release to construction	2/10/2023	98	0	100 kVA constraint; Received Developer input (# bldgs)
Flagler Health Way	UCD 364	GATE	1,975 ft	Underground	Scheduled to release to construction	2/10/2023	154	1	Pending Commercial Service as-built
Arbors Phase 1B	URD 2793	Forestar/DR Horton	160	Underground	Scheduled to release to construction	2/10/2023	168	1	As-built received.

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction	Delta	# Of Insufficient Items	Comments
San Pablo I MF Partial 2	UAD 984	San Pablo I MF LLC	124	Underground	Developer Const	7/7/2023	168	0	
Regal Apartments	UAD 974	Presidium	334	Underground	Developer Const	7/7/2023	273	0	
Presidium Park (former JTC)	UAD 969	Presidium	342	Underground	Developer Const	7/7/2023	273	0	
Copes Landing Phase 1	URD 2801	DR Horton	206	Overhead	Developer Const	7/7/2023	301	0	
Linden House Apts	UAD 975	Rise Development	297	Underground	Developer Const	7/14/2023	287	0	
East Peyton Phase 2	UCD 366	GATE	6,170 ft	Underground	Developer Const	7/14/2023	280	0	
Seaton Creek Preserve Multifamily	UAD 985	Republic Properties	240	Underground	Developer Const	7/21/2023	175	0	
Sadler Trace Townhomes	UAD 982	Atlee Group	90	Underground	Developer Const	7/21/2023	210	0	
SEQ Residential Phase 1B	URD 2819	ICI Homes/David Weekly Homes	152	Underground	Developer Const	7/21/2023	196	0	
Ashers Landing	URD 2818	Richmond American Homes	130	Underground	Developer Const	7/21/2023	210	0	
Percy Oaks	URD 2816	American Homes 4 Rent	75	Underground	Developer Const	7/21/2023	210	0	
Dunns Crossing Unit 3	URD 2814	Dreamfinders	124	Underground	Developer Const	7/21/2023	203	0	
Arbors Phase 2	URD 2808	Forestar/DR Horton	126	Underground	Developer Const	7/21/2023	210	0	
Flagler Center Citicorp Apts	UAD 981	DD FGL 32.4 LLC	357	Underground	Developer Const	7/21/2023	196	0	
Olea at Etown	UAD 983	Rangewater Development	192	Underground	Developer Const	7/21/2023	203	0	
Solera at Town Center	UAD 980	Eastwind Dev Grp	278	Underground	Developer Const	7/21/2023	217	0	
Biscayne Villas	UAD 976	Southern Impression	44	Underground	Developer Const	7/21/2023	259	0	
Coleman Estates	URD 2811	American Homes 4 Rent	48	Underground	Developer Const	7/21/2023	224	0	
Marietta Estates Phase 1	URD 2813	Richmond American Homes	200	Underground	Developer Const	7/21/2023	231	0	
Suncoast Crossing	URD 2803	Atlee Group	53	Underground	Developer Const	7/21/2023	238	0	
Tomahawk Lake	URD 2809	New Leaf Communities	149	Underground	Developer Const	7/21/2023	252	0	
Wells Creek Phase 4	URD 2784	Mattamy Homes	73	Underground	Developer Const	7/21/2023	259	0	
Azalea Hills Phase 2	URD 2806	KB Home	41	Underground	Developer Const	7/21/2023	294	0	
Stillwater Phase 1C	URD 2792	Lennar Homes	106	Overhead	Developer Const	7/21/2023	315	0	
East San Marco Townhomes	UAD 959	Toll Brothers	27	Underground	Developer Const	7/21/2023	343	0	
The Preserve at Panther Creek Phase 3H	URD 2804	Southern Impression	198	Overhead	Developer Const	7/21/2023	287	0	
Villas at Kettering Phase 2	UAD 990	David Weekly Homes	90	Underground	Developer Const	7/28/2023	182	0	
Villages of Westport Phase 4	URD 2805	LGI Homes	208	Underground	Developer Const	7/28/2023	182	0	
Pine Grove Apartments	UAD 968	Richman Capital	168	Underground	Developer Const	7/28/2023	161	0	
Kings Landing	URD 2817	Corner Lot	85	Underground	Developer Const	7/28/2023	189	0	
Southgate Multifamily	UAD 987	Chance Partners	295	Underground	Developer Const	7/28/2023	168	0	
East Peyton Pkwy Phase 3	UCD 373	GATE	500 ft	Underground	Developer Const	7/28/2023	203	0	
Buckfield Circle	UCD 375	Skinner Realty	1,400 ft	Underground	Developer Const	8/4/2023	154	0	
Parcel 10 Apts at Seven Pines	UAD 997	Spectrum Co	300	Underground	Developer Const	8/4/2023	154	0	
Tierra Chase	URD 2825	Centrury Communities	30	Underground	Developer Const	8/4/2023	182	0	
Granville Woods at ETown	URD 2820	David Weekly Homes	97	Underground	Developer Const	8/4/2023	140	0	
Beachwalk Retail Center North	UCD 371	PEBB Enterprises	2,740 ft	Underground	Developer Const	8/4/2023	203	0	
RiversEdge	UCD 372	Elements Dev of Jax	4,900 ft	Underground	Developer Const	8/4/2023	147	0	