

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction
East Peyton Pkwy Phase 1 Lighting	UCD 359	GATE	1,000 ft	Underground	Energized	1/27/2023
Mallard Creek TH	UAD 998	DR Horton	16	Underground	Released to construction	2/10/2023
Regal Apartments	UAD 974	Presidium	334	Underground	Energized	2/10/2023
Copper Ridge Phase 1B	URD 2802	KB Home	47	Underground	Energized	2/10/2023
Beachwalk Retail Center North Partial 1	UCD 371	PEBB Enterprises	740 ft	Underground	Released to construction	2/17/2023
Biscayne Villas	UAD 976	Southern Impression	44	Underground	Released to construction	2/17/2023
Coleman Estates	URD 2811	American Homes 4 Rent	48	Underground	Released to construction	2/17/2023
Copes Landing Phase 1 Partial 1	URD 2801	DR Horton	39	Underground	Released to construction	2/17/2023
Pine Grove Apartments	UAD 968	Richman Capital	168	Underground	Released to construction	2/24/2023
Marietta Estates Phase 1	URD 2813	Richmond American Homes	200	Underground	Released to construction	2/24/2023
Tomahawk Lake Partial 1	URD 2809	New Leaf Communities	22	Underground	Released to construction	3/3/2023
Stillwater Phase 1C Partial 1	URD 2792	Lennar Homes	46	Underground	Released to construction	3/3/2023
Arbors Phase 2	URD 2808	Forestar/DR Horton	126	Underground	Scheduled to release to construction	3/10/2023
Villas at Kettering Phase 2	UAD 990	David Weekly Homes	90	Underground	Scheduled to release to construction	3/10/2023
Dunns Crossing Unit 3	URD 2814	Dream Finders Homes	124	Underground	Scheduled to release to construction	3/10/2023
Flagler Health Way	UCD 364	GATE	1,975 ft	Underground	Scheduled to release to construction	3/10/2023
The Preserve at Panther Creek Phase 3H	URD 2804	Southern Impression	198	Underground	Scheduled to release to construction	3/10/2023
Copes Landing Phase 1 Partial 2	URD 2801	DR Horton	167	Underground	Scheduled to release to construction	3/17/2023
Georgian Villas	UAD 992	Southern Impression	48	Underground	Scheduled to release to construction	3/17/2023
Stillwood Pines Blvd Phase 1A & 1B	UCD 355	Skinner Realty	4,200 ft	Underground	Scheduled to release to construction	3/17/2023
Summerglen Partial 3	URD 2751	Garden St Communities	132	Underground	Scheduled to release to construction	3/17/2023
Ashers Landing	URD 2818	Richmond American Homes	130	Underground	Scheduled to release to construction	3/24/2023
Stillwater Phase 1C Partial 2	URD 2792	Lennar Homes	60	Underground	Scheduled to release to construction	3/31/2023
Tomahawk Lake Partial 2	URD 2809	New Leaf Communities	127	Underground	Scheduled to release to construction	3/31/2023