

Project Name	Project Number	Developer	# of Units	Project Type	Job Status	Release to Construction
Granville Woods at ETown	URD 2820	David Weekly Homes	97	Underground	Energized	5/12/2023
Alden Landing TH	UAD 1001	DR Horton	52	Underground	Released to construction	5/26/2023
Creekside Manor	URD 2822	Skinner Realty	28	Underground	Energized	5/26/2023
Kaeleigh's Crossing	URD 2824	Dream Finders Homes	79	Underground	Released to construction	6/2/2023
Copes Landing Phase 1 Partial 3	URD 2801	DR Horton	95	Underground	Released to construction	6/9/2023
Hyatt Road Multifamily Partial 1	UAD 993	Chance Partners	143	Underground	Released to construction	6/9/2023
Villas at Kettering Phase 2	UAD 990	David Weekly Homes	90	Underground	Released to construction	6/9/2023
Stillwood Pines Blvd Phase 1B	UCD 355	Skinner Realty	3,000 ft	Underground	Released to construction	6/23/2023
Dunns Crossing Unit 3 Partial 2	URD 2814	Dream Finders Homes	52	Underground	Released to construction	7/7/2023
Alluvium at E-Town Partial 1	UAD 991	Starling Living	111	Underground	Released to construction	7/7/2023
Villages of Westport Phase 4 Partial 1	URD 2805	LGI Homes	60	Underground	Released to construction	7/7/2023
Wells Landing Phase 1	URD 2821	Pulte Home Co	85	Underground	Released to construction	7/14/2023
Pecan Park Phase 1	URD 2833	Century Communities	124	Underground	Released to construction	7/14/2023
Stonecrest Partial 1	URD 2835	KB Home	61	Underground	Released to construction	7/14/2023
Woodland Park at Nocatee	UAD 1000	Matovina & Co	65	Underground	Scheduled to release to construction	7/21/2023
Bradley Pond Estates	URD 2846	Pulte Home Co	25	Underground	Scheduled to release to construction	7/21/2023
Buckfield Circle	UCD 375	Skinner Realty	1,400 ft	Underground	Scheduled to release to construction	7/21/2023
Parcel 10 Apts at Seven Pines	UAD 997	Spectrum Co	300	Underground	Scheduled to release to construction	7/21/2023
Southgate Multifamily	UAD 987	Chance Partners	295	Underground	Scheduled to release to construction	7/21/2023
Hyatt Road Multifamily Partial 2	UAD 993	Chance Partners	147	Underground	Scheduled to release to construction	7/28/2023
Presidium Park Apts Partial 2	UAD 969	Presidium	244	Underground	Scheduled to release to construction	7/28/2023
Linden House Apts Partial 2	UAD 975	Rise Development	175	Underground	Scheduled to release to construction	7/28/2023
Tidewater Unit 4	URD 2815	ICI Homes	131	Underground	Scheduled to release to construction	7/28/2023
Crossroads Station Phase 1	URD 2827	Richmond American Homes	88	Underground	Scheduled to release to construction	7/28/2023
Ashers Landing Partial 2	URD 2818	Richmond American Homes	84	Underground	Scheduled to release to construction	8/4/2023
Saddle Oaks Phase 1	URD 2839	Lennar Homes	142	Underground	Scheduled to release to construction	8/4/2023
Pecan Park Phase 2	URD 2848	Century Communities	59	Underground	Scheduled to release to construction	8/11/2023
Villages of Westport Phase 4 Partial 2	URD 2805	LGI Homes	57	Underground	Scheduled to release to construction	8/18/2023
Fountains East Apts	UAD 1006	Madison Capital Grp	276	Underground	Scheduled to release to construction	8/18/2023
Stonecrest Partial 2	URD 2835	KB Home	86	Underground	Scheduled to release to construction	8/25/2023