Summary Schedule

Buckman WRF - CMAR Project Schedules

Run Date: 05-Jun-19

Activity Name	Start	Finish
FP 1671134 Buckman Disinfection System Replacement		
Design and Engineering		
Total Design	18-May-17 A	28-Jan-20
Construction Procurement - CMAR GMP		
CMAR Award for Construction of Disinfection System (Following CMAR Award)	22-Oct-19	27-Jan-20
Construction		
Construction - Disinfection System	12-Mar-20	18-Apr-21
FP 1871146 Buckman WRF - Blower System Improvements		
Design and Engineering		
Total Design	15-Feb-18 A	03-Dec-19
Construction Procurement - CMAR GMP		
CMAR Award for Construction of Blower System Improvements	18-Nov-19	12-Feb-20
Construction		
Construction - Blower System	13-Feb-20	29-Mar-22
FP 1771126 Buckman Biosolids Conversion Projects (CPs 711-26 - 711-42)		
Construction Procurement (CMAR)		
CMAR Package Development and Award for Pre-Construction	01-Mar-19 A	26-Nov-19
Construction Support During Design		
CMAR Pre-Construction Support During Design	27-Nov-19	01-Apr-20
Vacuum Truck Unloading Facility (711-26)		
Total Design - Vacuum Truck Unloading Facility	09-Aug-18 A	14-Oct-19
Construction Bid Vacuum Truck Unloading Facility (Following CMAR Award)	27-Nov-19	05-Mar-20
Construction - Vacuum Truck Unloading Facility	06-Mar-20	05-Mar-21
PAD & New Biosolids Process Facility (711-26)		
Total Design - PAD & Process Facility	09-Aug-18 A	03-Feb-20
CMAR Award for Construction of PAD & Process Facility (Following CMAR Award)	27-Nov-19	27-Feb-20
Construction - PAD & Process Facility	28-Feb-20	07-Oct-22
Demolition of Existing Biosolids Building (711-26)		
CMAR Award for Existing Biosolides Building Demolition	11-Feb-22	02-Jun-22
Construction - Existing Biosolides Building Demo	03-Jun-22	29-Dec-22
E&I and O&M Buildings (711-42)		
Total Design - E&I and O&M Buildings	01-Mar-21	22-Nov-21
CMAR Award for Construction of E&I and O&M Buildings	23-Nov-22	16-Mar-23
Construction - E&I and O&M Buildings	17-Mar-23	10-Jan-24
Raw Sludge Holding Tank (711-42)		
CMAR Award for Construction of Raw Sludge Holding Tank	19-Dec-22	12-Apr-23
Construction - Raw Sludge Holding Tank	13-Apr-23	05-Jul-24